

				2023													2024													2025												
	Start	Dur	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N				
Benificail Occupancy Cryostat #1	12/29/22	0	◆																																							
Install Cryostat Racks, Cabletrays, Power		3																																								
DAQ comissioning and detector testing		12																																								
Prepare Installation Detector #1		4																																								
Install DSS		2																																								
Install Cryopiping Det#1		2																																								
Clean Cryostat and install floor		1																																								
Install early cryo instrumentation		2																																								
Install FC Endwall #1		1																																								
Install APA-CPA-FC		8																																								
Install FC Endwall #2		1																																								
Install late Cryomonitoring & Instrum.		1																																								
Testing prior to closing TCO		1																																								
TCO #1 ready to close		0																																								
Close TCO #1		2																																								
Cooldown and fill Det #1		12																																								
Benificail Occupancy Cryostat #2		0																																								
Install Cryopiping Det#2		2																																								
Install 240 DP-electronic Chimneys		2																																								
Install PD & CRP instrum. feedthru		1																																								
Clean Cryostat and install Floor		1																																								
Install Installaiton Airlock Det #2		3																																								
Install early cryo instrumentation		2																																								
Install CPR#1-4		2																																								
Install FC Endwall #1 DP		1																																								
Install CRP# 5-80		12																																								
Install FC side walls		12																																								
Install Cathode		12																																								
Install DP photon		12																																								
Finish Endwall #2 DP		1																																								
Testing prior to closing TCO		1																																								
Ready to close TCO Det#2		0																																								