

Task Name	Start	Finish
RRB Approval of TDR	Mon 9/2/19	Mon 9/2/19
Beneficial Occupancy of CUC Counting room	Sat 4/16/22	Sat 4/16/22
Beneficial Occupancy of Integration Test Facility	Wed 9/1/21	Wed 9/1/21
Begin integration/testing of Detector #1 components at ITF	Tue 2/1/22	Tue 2/1/22
Construction of steel frame for Cryostat #1 complete	Fri 12/17/21	Fri 12/17/21
Construction of Mezzanine for Cryostat #1 complete	Mon 1/17/22	Mon 1/17/22
Beneficial occupancy of cryostat #1	Fri 12/23/22	Fri 12/23/22
Cryostat #1 ready for TPC installation	Mon 5/1/23	Mon 5/1/23
Begin closing TCO for cryostat #1	Wed 5/1/24	Wed 5/1/24
Cryostat #1 ready for filling	Tue 10/1/24	Tue 10/1/24
Detector #1 ready for operations	Wed 10/1/25	Wed 10/1/25
Begin integration/testing of Detector #2 components at ITF	Wed 11/1/23	Wed 11/1/23
Construction of steel frame for Cryostat #2 complete	Fri 7/1/22	Fri 7/1/22
Construction of Mezzanine for Cryostat #2 complete	Mon 8/1/22	Mon 8/1/22
Beneficial occupancy of cryostat #2	Fri 3/1/24	Fri 3/1/24
Cryostat #2 ready for TPC installation	Thu 8/1/24	Thu 8/1/24
Begin closing TCO for cryostat #2	Fri 7/18/25	Fri 7/18/25
Cryostat #2 ready for filling	Fri 12/5/25	Fri 12/5/25
Detector #2 ready for operations	Fri 12/18/26	Fri 12/18/26