									_	23											20	24							2025						
	Start	Dur	D	J	F	М	Α	М	J	J	Α	S	0	N	D	J	F	М	Α	М	J	J	Α	S	0	N	D	J	F	М	Α	М	J	J	
Benificail Occupancy Cryostat #1	12/29/22	0	•																																
Install Cryostat Racks, Cabletrays, Power		3																																	
Install CUC-Cryostat fiberoptic cables		1																																	
DAQ comissioning with detector		12																																	
Prepare Installation Detector #1		4																																	
Install DSS		2																																	
Install Cryopiping Det#1		2																																	
Clean Cryostat and install floor		1																																	
Install early cryo instrumentation		2																																	
Install FC Endwall #1		1																																	
Install APA-CPA-FC		8																																	
Install FC Endwall #2		1																																	
Install late Cryomonitoring & Instrum.		1																																	
Testing prior to closing TCO		1																																	
TCO #1 ready to close		0																•	•																
Close TCO #1		2																																	
Cooldown and fill Det #1		12																						E											
Benifical Occupancy Cryostat #2		0													•	•								Γ											
Install Cryopiping Det#2		2																																	
Install 240 DP-electronic Chimneys		2																																	
Install PD & CRP instrum. feedthru		1																																	
Clean Cryostat and install Floor		1																																	
Install Installaiton Airlock Det #2		3																																	
Install early cryo instrumentation		2																																	
DAQ comissioning with detector		14																																	
Install CPR#1-4		2																																	
Install FC Endwall #1 DP		1															Ĺ																		
Install CRP# 5-80		8																						H				+		•					
Install FC side walls		8																																	
Install Cathode		8																						E											
Install DP photon		8																												Е					
Finish Endwall #2 DP		1																																	
Testing prior to closing TCO		1																																Г	
Ready to close TCO Det#2		0																															•		